

PT. PLN (Persero)

INDONESIA SECOND POWER TRANSMISSION

DEVELOPMENT PROJECT (IPTD-2)

ENVIRONMENTAL MANAGEMENT PLAN (EMP)

DEVELOPMENT OF SUBSTATION II

August 2016

Table of Content

1	Intro	oduction4
	1.1	Approach of EMP4
	1.2	Structure of EMP5
	1.3	Version 8
2	Proje	ect Description8
	2.1	A Glance of IPTD2 Group 2 8
3	Envi	ronmental Impact and Social Potential11
4	Mitig	gation Plan and Monitoring13
	4.1	Pre-Construction Mitigation Plan
	4.2	Construction Mitigation Plan
	4.3	Operation Mitigation Plan24
	4.4	Pre-Construction Monitoring Plan29
	4.5	Construction Monitoring Plan
	4.6	Operation Monitoring Plan
5	Repo	rting39
6	Consi	ultation and Announcement43
7	Inst	itutional Responsibility43
8	Finar	nce and Program45
9	Updat	te, Review, and Version Control from EMP45
	9.1	Update
	9.2	Review
	9.3	Document Control
Attac	chment	t 1. Regional Sumatera
Attac	chment	t 2. Western of Java Regional

Attachment 3	•	Central of Java Regional	39
Attachment 4	•	Eastern Java and Bali Regional	97
Attachment 5	•	Kalimantan Regional10	38
Attachment 6	•	Sulawesi and Nusa Tenggara Regional 13	13
Attachment 8		Environment Guidelines for Construction	
		(Construction Operation Procedure (COP)) 12	24
Attachment 9		Chance Find Procedure	28

1 Introduction

One of the primary objectives of Second Power Transmission Development Project (IPTD 2) Group 2 is to strengthen and to increase the electricity transmission network capacity in Java-Bali Sumatera, Kalimantan and Sulawesi. This project include the improvement and expansion of the existing power station and development of new power station. IPTD group 2 is the follow-up of the running Second Power Transmission Development Project (IPTD 2) Group 1.

The Environmental Management Plan (EMP) to this improvement, includes all sub-projects in Group 2 under IPTD 2 consisting of improvement and / or expansion to the existing power station and development of new power stations/ This EMP is in accordance with the Guidance of Social and Environmental Protection of World Bank.

1.1 Approach of EMP

This EMP includes sub-projects of improvement and / or expansion to power stations and development of new power stations. These projects are still substantially available in the location of the existing power stations, in which the impact of environmental and social damage is low. Potential issues of environment and social of the most sub-projects are very similar. Thereafter, as all assets will be owned by PLN, the EMP aspects that cover: institutional arrangement, work

health and safety, as well emergency responsiveness and the handling system is stipulated by PLN, and will be similar for all sub-projects.

EMP contains standard plan of mitigation and monitoring for special impact of equipment replacement and installation of new equipment in power station, including work health and safety, and hazardous and solid waste management. This EMP also includes standard processes of monitoring, reporting and reviewing of EMP to simplify and unify the processes in project and sub-project offices.

However, each sub-component is unique meaning that: (a) it is situated at particular location, (b) public consultation will engage all impacted residents and related stakeholders, and (c) it needs public consultation to obtain environment issues and special social issue. Therefore there is screening process for each footprint to specify whether there are social and/or environmental risks outside as coverred in control plan and standard monitoring. Prevention plans and additional specific monitoring will be developed for the footprints with such unique situation.

1.2 Structure of EMP

Project description is available in the relevant Attachments, together with mitigation and monitoring plan, that is specific for each location. The attachments referred to are:

- Attachment 1 Regional Sumatera
- Attachment 2 Western Regional of Java
- Attachment 3 Central Regional of Java
- Attachment 4 Eastern Regional of Java and Bali
- Attachment 5 Regional Kalimantan
- Attachment 6 Regional Sulawesi and Nusa Tenggara

The management plan, standard mitigation, standard for consultation, monitoring, supervision, reporting and reviewing of EMP are available in document and along with the Attachments thereof.

Contact Detail

Contact detail of the person in charge for EMP are:

Name:

- a. Head Division of Safety, Work Health, Security and Environment (KDIVK3L)
 - Responsible for the review of EMP and EMP implementation evaluation
- b. Head Division of Construction of Regional Sumatera (KDIVKRSUM)

Responsible for the EMP implementation during the construction process in Regional Sumatera.

c. Head Division of Construction of Western of Java (KDIVKRJBB)

Responsible for the EMP implementation during the construction process in Western Regional of Java

Responsible for the EMP implementation during the construction process in Central Regional of Java

e. Head Division of Construction of Regional Kalimantan IKDIVKRKAL)

Responsible for the EMP implementation during the construction process in Regional Kalimantan

f. Head Division of Construction of Regional Sulawesi and
Nusa Tenggara (KDIVRSNT)

Responsible for the EMP implementation during the construction process in Regional Sulawesi and Nusa Tenggara

Address : PT PLN (Persero), Jl, Trunojoyo Blok M I/135

Kebayoran Baru, Jakarta, 12160

Telephone: (021) 7251234, 7261122

Fax : (021) 7221330

1.3 Version

This is version of final document

2 Project Description

2.1 A Glance of IPTD2 Group 2

The purpose of Development of IPTD2 (Second Power Transmission Development Project) Group 2 is to fulfill the increase of electricity demand and to increase the access to electricity in sustainable basis, by strengthening and improving electricity capacity of 150 kV and 500 kV transmission network in Sumatera, Java-Bali, Kalimantan and Sulawesi.

This is a continued project of Power Transmission Development Project (IPTD2 Group 1) which is already running. Three components of IPTD-2 Group will support infrastructure and it needs guidance of Social and Environment protection: 1) development of 150 kV and 500 kV power station in Java-Bali System, 2) development of 150 kV and 500 kV power station in Sumatera, 3) development of 150 kV and 500 kV power station in Kalimantan and 4) development of 150 kV and 500 kV power station in Sulawesi.

Component 1: Development of 150 kV Power Station in Java-Bali Area

In this component, a number of selected 150/20 kV and 500/150 kV power stations in Java-Bali will be developed by adding one or more transformers and other related instrumentation in each power station; to replace one or two old transformers with the new ones and any related instrumentation with larger capacity. There is one power station that needs area expansion, so that it needs additional work namely land clearance and land development. These power stations are located in Java and Bali islands.

Component 2: Development of 150 kV Power Station in Sumatera Area

In this component, a number of 150/20 kV power stations in Sumatera will be developed by adding one or more new transformers and any related instrumentation in each power station or to replace one or more old transformers with the new ones and any related transformers with larger capacity.

Component 3: Development of 150 kV Power Station in Kalimantan Area

In this component, a number of 150/20 kV power stations in Kalimantan will be developed by adding one or more new transformers and any related instrumentation in each power station or to replace one or more old transformers with the

new ones and any related transformers with larger capacity.

These power stations are located in South Kalimantan.

Component 4: Development of 150 kV Power Station in Sulawesi Area

In this component, a number of 150/20 kV power stations in Sulawesi will be developed by adding one or more new transformers and any related instrumentation in each power station or to replace one or more old transformers with the new ones and any related transformers with larger capacity. These power stations are located in Central Sulawesi and Southeast Sulawesi.

Type Summary of Sub-Project and Environmental Impact and Social Potential

For sub-project category, the improvement and expansion thereof, the main activity of which is to install new transformer and related equipment or to replace the old transformer and any related equipment with the new ones with higher capacities in the existing 150/20 kV power stations. The improvement needs land clearance and will be conducted in the existing land of such power stations. However, there are power stations that need land addition so that land clearance and maturation must be conducted.

3 Environmental Impact and Social Potential

The following is summary of the major impact against environment and social possibly arising out from each subproject. The complete list of potential impact against environment and social can be included into Mitigation Plan. Environmental and social impact of particular location that is not included in standard list is set forth in Attachment 1 to 5 for the related sub-project.

Table 1. Summary of Potential Impact against Environment

Phase	Activity	Potential impact
Pre-	Land clearance	Decrease of Asset Value
Construction		Loss of Livelihood
Construction	Land development	Noise, dust, vibrant to
		surrounding properties,
		reduced vegetation
	Equipment and material	Noise, dust, vibrant to
	mobilization	surrounding properties,
		society perception
	Entrenchment and	Noise, dust, vibrant to
	construction	surrounding properties
		EMF exposure
		(electromagnetic field)
		towards workers
	Storage, handling,	Soil and water

	usage and hazardous	contamination
	waste disposal such as	Health and safety risks
	former transformer oil,	
	dust cloth ex,	
	electrolyte liquid,	
	used batteries	
	PCB finding risk	Soil and water
		contamination
Operation	Storage, handling,	Soil and water
and	usage and hazardous	contamination
maintenance	waste disposal such as	
	transformer oil	
	Electromagnetic fields	Exposure towards
		workers and people

4 Mitigation Plan and Monitoring

Standard mitigation plans for each sub-project are as follows:

4.1 Pre-Construction Mitigation Plan

Environmental and	Pre-Construction	Cost	Person in	Start	Finish
Social Impact	Mitigation Action		Charge		
Asset value	CSR Implementation	Medium, to	UIP	Construction	COD Period
decrease	around the project	be included		Stage	
	location.	into unit			
		budget			
Loss of	Compensation provision	High, to be	UIP	Pre-	Prior to
livelihood	in accordance with the	included		Construction	contract
	application regulation.	into unit		Stage	process
		budget			
Society	Socialization	Low, to be	UIP	Pre-	Operation

perception	implementation at the	included		Construction	
	project location.	into unit		Stage	
		budget			
Soil and water	Procurement document	Medium, to	PLN	Procurement	Prior to
pollution	will require	be included		planning	contract
resulting by	environment clause if	into unit			
transformer	there occurs soil and	budget			
leaking	water pollution				
	resulted by transformer				
	leaking. Contractor				
	will carry out				
	rehabilitation into				
	normal condition.				
	Installation of oil				
	collector will require				
	procurement of non-PCB				

	contained equipment.					
PCB	Procurement document	No cost. To	PLN	Procurement	Prior	to
(polychlrorinated	will require	be included		planning	contract	
biphenyls)	procurement of non-PCB	into				
	contained equipment.	construction				
		contract.				
Noise	Procurement document	Small, to be	PLN	Procurement	Prior	to
	will require contain	included		planning	contract	
	equipment specification	into tender				
	such as transformer and	cost.				
	cooling fan that comply					
	with Indonesian					
	standard quality.					
General / all	Mitigation plan in EMP	Small, to be	PLN	Procurement	Prior	to
impacts	document is an	included		planning	contract	
	inseparable part in the	into tender				

	contract articles for	cost.			
	Contractor.				
General / all	All laws and	Small, to be	PLN	Procurement	Prior to
impacts	regulations in	included		planning	contract
	Indonesia related to	into			
	environment will be	construction			
	complied with during	contract			
	construction stage				

4.2 Construction Mitigation Plan

Environmental		Construction Mitigat	cion	Cost			Person in	Start	Finish	
and	Social	Action					Charge			
Impact										
Dust		Watering	at	Low,	to	be	Construction	At the	After	the

	construction location,	included	Contractor	initial	construction
	particularly during dry	into		construction	is completed
	and windy condition.	construction			
	To close construction	contract			
	material carrier truck				
	with tarpaulin.				
Noisy	Construction activity	Free of	Construction	Initial	After
	will be conducted only	charge	Contractor	construction	construction
	during working hour				is completed
	(from 8 a.m. to 6				
	p.m.). If construction				
	work must be conducted				
	before or after the				
	time limit specified,				
	the local residents				
	must be given notice				

	within at least 1 week					
	prior.					
	At the arrival time in	Free	of	Contractor	Prior to	Prior to
	location, and prior to	charge			equipment	installation
	the installation,				installation	of equipment
	contractor will provide					
	confirmation that the					
	equipment is in					
	accordance with the					
	noisy emission standard					
	as listed in tender					
	document.					
	The vehicles used have	Free	of	Contractor	Initial	After the
	roadworthy permission	charge			construction	construction
						is completed
Hazardous toxic	B3 waste management by	Low, to	be	Construction	Initial	After the

waste (B3) other	contractor will be	included	Contractor	construction	construction
than former	required in Contract	into			is completed
transformer oil	Document.	construction			
	Data regarding material	contract			
	number, contaminator				
	and waste disposal				
	destination will be				
	kept.				
Household Waste	Waste Disposal Place	Low	Construction	Initial	After the
	(TPS) Provision		Contractor	construction	construction
	Provision of area for				is completed
	leftover construction				
	material storage				
	Provision of good				
	sanitation facility				
	Leftover construction				

	material will be				
	cleaned immediately				
	after the construction				
	is completed pursuant				
	to the applicable rule.				
PCB	Contractor submit	Free of	Construction	During goods	Prior to
(polychlorinated	statement letter that	charge, to	Contractor	procurement	installation
biphenyls)	the material is free of	be included			
	PCB.	into			
		construction			
		contract			
Former	Oil waste will be	Low, to be	Construction	Initial	After
transformer oil	managed pursuant to the	included	Contractor	construction	construction
	provision of applicable	into			completed
	legislation.	construction			
		contract			

Oil spill or	The vehicles operating	to be	Construction	Initial	After
leakage from	in project footprint	included	Contractor	construction	construction
construction	must be in good	into			completed
equipment	condition and has not	construction			
	leakage.	contract			
	Oil absorber will be	Low, to be	Construction	Initial	After
	placed at project	included	Contractor	construction	construction
	footprint to absorb any	into			completed
	spill whatsoever, to	construction			
	prepare emergency	contract			
	response procedure				
	against oil spill and				
	contractor staff must				
	acknowledge the				
	procedure to handle				
	spill				

	Contaminated	d soil	Medium	Construction	Initial	After
	resulted	by		Contractor	construction	construction
	construction	n will be				completed
	recovered	by				
	contractor.					
Construction	Working ho	ur will be	To be	Construction	Initial	After
worker security	limited in	accordance	included	contractor	construction	construction
from the	with PLN policy refers		into			completed
existing	to WHO Stand	dard:	construction			
electromagnetic	EMF	Exposure	contract			
fields	Intensity	time				
	(kV/M)	allowed				
		(min)				
	Up to 5	Unlimited				
	5-10	Up to 180				
	10-20	Up to 30				

	20-25 Up to 25				
	>25 Prohibited				
	Warning board will be				
	placed in the area				
	having high				
	electromagnetic.				
Health and	All of construction	To be	PLN power	Initial	After
safety of	workers will obtain	included	stations	construction	construction
construction	direction regarding	into PLN			completed
workers	work health and safety	operational			
	procedure.	procedure			
	All workers will be	To be	Contractor	Initial	After
	equipped with Self	included		construction	construction
	Protection Tools (APD)	into			completed
	in accordance with work	construction			
	type.	contract			

4.3 Operation Mitigation Plan

Environmental	Construction Mitigation	Cost	Person in	Start	Finish
and Social	Action		Charge		
Impact					
Electromagnetic	a. All high voltage	Low, to be	PLN	During	
Fields (EMF)	equipment will be	included	Operation	Operation	
	fenced by wire and	into	Unit		
	to be placed in a	construction			
	closed place.	cost and			
	b. For security reason,	Operation			
	then equipment				
	grounding system				
	will be used for:				
	• Breaker cubicle				
	(PMS)				

• Circuit breaker			
cubicle (PMT)			
• Terminal box			
c. Warning board in the			
area with high			
electromagnetic			
field			
EMF maximum intensity	Low, to be	PLN	During
allows outside of a	included	Operation	Operation
protected area is 5	into	Unit	
kV/m.	operating		
	cost		
Maximum electromagnetic	Low, to be	PLN	During
field outside of a	included	Operation	Operation
protected area is 5	into	Unit	
microtesla.	operating		

		cost		
Fire prevention	It refers to SOP of	Low, to be	PLN	During
	PLN.	included	Operation	Operation
		into	Unit	
		operating		
		cost		
Grass cutting	Grass and plants around	Low, to be	PLN	During
and twigs	Power station will be	included	Operation	Operation
pruning	trimmed, plants and	into	Unit	
	grass cut will be	operating		
	removed from power	cost		
	station area to the			
	disposal place			
	stipulated.			
Solid waste	Solid waste must be	Low, to be	PLN	During
	removed to special	included	Operation	Operation

	disposal place.	into	Unit	
		operating		
		cost		
PCB	There is no OCB will be	None	PLN	During
	used in replacement of		Operation	Operation
	any transformer oil		Unit	
	whatsoever.			
Former	Oil waste will be	Low, to be	PLN P3B	During
transformer oil	handled, stored, and	included	Sumatera	Operation
waste	disposed pursuant to	into		
	the applicable	operating		
	provision.	cost		
Hazardous toxic	a. B3 waste management	Low, to be	PLN P3B	During
waste (B3)	will refer to the	included	Sumatera	Operation
other than	regulation regarding	into		
former	B3 waste management.	operating		

transformer oil	b. Data regarding	cost		
	material amount,			
	contaminator and			
	waste disposal			
	destination will be			
	maintained.			
Readiness and	It refers to SOP PLN	to be	PLN P3B	During
emergency		included	Sumatera	Operation
responsiveness		into		
		operating		
		cost		
Workers' Health	Refers to SOP PLN	to be	PLN P3B	During
and Safety		included	Sumatera	Operation
		into		
		operating		
		cost		

Complaints from	Complaints must be	Low, to be	PLN P3B	During
the surrounding	recorded and followed-	included	Sumatera	Operation
and local	up during the complaint	into		
community	process.	operating		
		cost		

4.4 Pre-Construction Monitoring Plan

Environmen	Monitoring	Monitoring	Monitoring	Monitoring	Cost	Person	Start	End
tal and	Parameter	Place	Method	Schedule		in		
Social						Charge		
Impact								
Asset	Total of	Location of	CSR Report	Once	Medium	PLN	Initial	Prior to
Value	CSR Program	constructio	Document	before	, to	Project	of Pre-	the
Decrease	implemented	n and	Review	expiration	be	Unit	Construct	commencem
	and quality	surrounding		of pre-	includ		ion	ent of
	of	settlement		constructi	ed		Period	construct

	achievement			on period	into			ion
					unit			
					budget			
Loss of	Total of	Location of	Compensati	Once	Medium	PLN	Initial	Prior to
Livelihood	compensatio	constructio	on Report	before	, to	Project	of Pre-	the
	n provided	n and	Document	expiration	be	Unit	Construct	commencem
	in	surrounding	Review	of pre-	includ		ion	ent of
	accordance	settlement		constructi	ed		Period	construct
	with			on period	into			ion
	stakeholder				unit			
	identificat				budget			
	ion							
Community	Implementat	Constructio	Evidence	Once	Medium	PLN	Initial	Prior to
perception	ion of	n location	of	before	, to	Project	of Pre-	the
	project		socializat	expiration	be	Unit	Construct	commencem
	socializati		ion	of pre-	includ		ion	ent of

	on for		implementa	constructi	ed		Period	construct
	community		tion	on period	into			ion
					unit			
					budget			
Soil and	Procurement	Constructio	Procuremen	Once	Medium	PLN	Arrival	Arrival
water	document	n location	t document	before	, to	Procurem	of	of
pollution	listing the		checking	expiration	be	ent	equipment	equipment
resulted	clause of			of pre-	includ	Division		
by	soil and			constructi	ed			
transforme	water			on period	into			
r leakage	pollution				unit			
	management				budget			
PCB	Procurement	PLN Office	Procuremen	Once	Medium	PLN	During	During
	document		t document	before	, to	Procurem	Preparati	Preparati
	listing the		checking	expiration	be	ent	on of	on of
	clause of			of pre-	includ	Division	Procureme	Procureme

	PCB			constructi	ed		nt	nt
	prohibition			on period	into		Document	Document
	in				unit			
	transformer				budget			
Noisy	Procurement	PLN Office	Procuremen	Once	Medium	PLN	During	During
	document		t Document	before	, to	Procurem	Preparati	Preparati
	listing the		review	expiration	be	ent	on of	on of
	clause of			of pre-	includ	Division	Procureme	Procureme
	noise			constructi	ed		nt	nt
	quality			on period	into		Document	Document
	standard				unit			
	requirement				budget			

4.5 Construction Monitoring Plan

Environment	Monitoring	Monitoring	Monitoring	Monitoring	Cost	Person	Start	End

and Social	Parameter	Place	Method	Schedule		in		
Impact						Charge		
Dust	Air	Location	Gravimeter	Semester	To be	Construc	Initial	End of
	quality	of			included	tion	construc	Construc
	standard:	constructi			into	contract	tion	tion
	150	on and			construc			
	microgram/	surroundin			tion			
	m^3 for 24	g			contract			
	period	settlement						
	(IFC							
	Standard)							
Noise	dBA	Location	Measuremen	Semester	Low to	Construc	Initial	End of
	Quality	of	t by using		medium,	tion	construc	Construc
	Standard:	constructi	Sound		to be	contract	tion	tion
	70 dBA	on and	Level		included			
		surroundin	Meter		into			

		g			construc			
		settlement			tion			
					contract			
Hazardous	Log Book	Constructi	Inspection	Pre-	To be	Construc	Initial	End of
toxic waste		on		Semester	included	tion	construc	Construc
(B3) other		location			into	contract	tion	tion
than					construc			
transformer					tion			
oil (used					contract			
batteries,								
electrolyte								
liquid,								
dust cloth								
ex, Neon								
Lamp)								
PCB	Equipment	At	Visual	When	To be	Construc	Arrival	Arrival

(polychlori	Invoice	delivery	inspection	equipment	included	tion	of	of
nated		location	completed	is	into	contract	equipmen	equipmen
biphenyls)			with	delivered	construc		t	t
			Minutes		tion			
					contract			
Oil spill	Vehicles	At	Visual	Weekly and	Low, to	Construc	Initial	End of
or leakage	to be	occurrence		after	be	tion	construc	Construc
from	inspected	location		there is	included	contract	tion	tion
constructio	to know			complaint	into			
n equipment	leakage				construc			
					tion			
					contract			
Worker	Quality	At project	Workers	Pre-	To be	Construc	Initial	End of
safety from	standard	location	Schedule	Semester	included	tion	construc	Construc
electromagn	of				into	contract	tion	tion
etic fields	Electromag				construc			

netic Wave		tion		
permitted		contract		

4.6 Operation Monitoring Plan

Environment	Monitoring	Monitoring	Monitoring	Monitoring	Cost	Person	Start	End
and Social	Parameter	Place	Method	Schedule		in		
Impact						Charge		
Noise	dBA	Project	Measuremen	Per	Low to	PLN	Start of	Continu
	Quality	location	t by using	Semester	medium,	Operati	operation	ous
	Standard:	and	Sound		to be	on Unit		
	70 dBA	surroundin	Level		included			
		g	Meter		into			
		settlement			construct			
					ion			
					contract			
Electro	Intensity	At	Electro	Per	To be	PLN	Start of	Continu

magnetic	of	operation	meter and	Semester	included	Operati	operation	ous
Fields	electricity	area and	Gauss		into	on Unit		
(EMF)	and	at fence	meter		operation			
	electromagn				cost			
	etic							
Fire	SOP	At power	SOP	SOP	To be	PLN	During	Continu
prevention	requirement	station	requiremen	requiremen	included	Operati	operation	ous
		area	t	t	into	on Unit		
					operation			
					cost			
Preparednes	SOP	At power	SOP	SOP	To be	PLN	During	Continu
s and	requirement	station	requiremen	requiremen	included	Operati	operation	ous
emergency		area	t	t	into	on Unit		
response					operation			
					cost			
Workers'	SOP	At power	SOP	SOP	To be	PLN	During	Continu

Health and	requirement	station	requiremen	requiremen	included	Operati	operation	ous
Safety		area	t	t	into	on Unit		
					operation			
					cost			
Solid Waste	Evidence of	At power	Visual	Daily	To be	PLN	During	Continu
	Solid Waste	station			included	Operati	operation	ous
		area			into	on Unit		
					operation			
					cost			
Waste/Dispo	Quality	At power	Gravimeter	At the	To be	PLN	During	
sal from	Standard	station		time there	included	Operati	operation	
Pit Oil	Oil and	area which		is	into	on Unit		
	Grease of	there is		disposal	operation			
	10 ppm	Oil Pit		(non-	cost			
	(mg/liter)			routine				
	-Regulation			disposal				

of assumption	
Environment)	
Minister	
5/2014	
Waste Water	
Quality	
Standard	
Attachment	
XLVII	

5 Reporting

Type of report, frequency, and responsibility of report is to be summarized in reporting program below:

Table 1. Reporting Program

Type of report,	Frequency and	The person in	The person in	Action/result of
and purpose	reporting time	charge to prepare	charge to receive	report
		report	report	
Construction	Six monthly up to	Contractor	PLN Project	Improvement of
Environment	the end of		Implementer Unit	mitigation
Management Report	construction			measures if
				necessary
Incident Report	Construction Stage	Contractor	PLN Project	PLN and/or
Incident can be in	Within 1x24 hours		Implementer Unit	contractor handles
the form (but not	after an incident			the incident. PLN
limited to this) =	occurs			reports to any
oil spill, work				related authority
accident,				if necessary.
incidental finding				PLN reviewing EMP
of physical				if necessary
cultural resource,				

public complaint				
Environment	Six monthly,	PLN UIP	PLN Project	Improvement
Performance	during the IPTD 2		Implementer	towards
Monitoring Report	project duration			environment
Data of all				management and
activities and				mitigation if
implementation				necessary
result of all EMP				Review and update
for all sub-				of EMP if
projects in such				necessary
area in pre-				Award to staff or
construction and				contractor for EMP
construction stage				implementation
including				with full
incidents,				conformity.
monitoring data,				

photographs,				
monitoring data				
from contractor,				
and footprint				
visit data by PLN				
Combined	Six monthly,	PLN Central Office	PLN Pusmankom	
Environmental	during duration			
Performance				
Monitoring report				
Report will				
incorporate				
information of the				
above reports from				
PLN project				
Report contains:				
List of new sub-				

project will be		
constructed or		
authorization from		
EMP status or		
Status of all sub-		
projects and EMP		
implementation		
Summary of great		
issues		

6 Consultation and Announcement

Consultation and public announcement will be implemented in accordance with guidance in ESMF.

7 Institutional Responsibility

Table 2. Person in Charge of Activity

	Institutional Responsibi	ility and Sub-Project Stage		
Action	Pre-Construction	Construction Stage	Operation Stage	
EMP Application	PLN Powerhouse	Contractor	PLN Operation Executive	
	Development Unit		Unit	
Consultation	PLN Powerhouse		PLN Operation Executive	
	Development Unit		Unit	
EMP Supervision	PLN Powerhouse	PLN Powerhouse	PLN Operation Executive	
	Development Unit	Development Unit	Unit	
Collection and analysis		PLN Powerhouse	PLN Operation Executive	
of monitoring data		Development Unit	Unit	
Quarterly report of		PLN Development Unit	PLN Operation Executive	
Construction			Unit	
environment Management				
Environment Performance	PLN Powerhouse Developme	ent Unit		
Monitoring Report each				
Six Month				

EMP Update	and Review	Central PLN
EMP	Application	PLN Central Office, World Bank
Supervision		

8 Finance and Program


The following is estimated finance for EMP application:

Activity	Estimated Cost
Consultation	Low, burdened by PLN
EMP Update	Low, burdened by PLN
EMP Reporting and monitoring (Consultant or	Low, burdened by PLN
staff cost)	
EMP Training	Low, burdened by PLN and World Bank

9 Update, Review, and Version Control from EMP

9.1 Update

EMP will be renewed when one or more sub-projects of update type or expansion is proposed for funding and application, as the following Process:



9.2 Review

In addition to update, EMP will be reviewed if:

- There is any incompatibility to EMP
- An environmental incident or serious health and safety occurs
- IPTD2 Group 2 Project significantly changes (any sub-project added or eliminated)

A review requires a relevant Environment Staff and / or representative from Head Office to read again EMP to see whether EMP can be improved to prevent the occurrence again of incident/inconformity, or to prevent or to minimize any new risk.

9.3 Document Control

Each document revision will have new revision number. Each revised document will be distributed to PLN Head Office, PLN Project Offices and other relevant Shareholders. The previous revision will be no longer valid.

Attachment 1. Regional Sumatera

No.	Power	Sub Project Scope	Description of Location and Surrounding Environment
	Station		
A.	SUMBAGSEL		
1	Seputih	Expansion of the	- Power Station is located at the existing land so it does
	Banyak	existing GI (Power	not require any land acquisition
		Station) 150/20 KV	- Located at Siswa Bangun Village, SB 16 Governmental
		(1 Additional Bay	Village, Seputih Banyak Sub-Regency, Lampung Tengah
		Transformer)	Regency, Lampung Province.
			- The location around power station is the settlement
			area, Cassava and rubber farms
			Western side: bordering with cassava farm and several
			rubber trees
			Southern side: bordering with Sumatera East Cross Road
			Northern side: bordering with cassava farm and several
			rubber trees

			Eastern side: bordering with cassava farm and several rubber trees - The power station is not equipped by oil pit yet - Scope of work: land uses 70/20 kV and road access is available
2	Tagineneng	Power Station	- Power Station is located at the existing land so it does
		Improvement	not require any land acquisition
		(Uprating 60 MVA	- It is located at Bumi Agung Village, Tegineneng Sub-

transformer)	Regency, Pesawaran Regency, Lampung Province
	- The nearest settlement location is at + 200 m behind the
	Power Station location
	Western side: bordering with cassava farm, coconut and
	rice field
	Southern side: bordering with cassava farm, coconut and
	rice field
	Northern side: bordering with PLTD (Diesel Plant)
	Eastern side: bordering with cassava farm, coconut and
	rice field
	- The power station is not equipped by oil pit yet
	- Scope of work: Land is available and road access is also
	available

			Coogle and
3	Sungai Liat		- Power Station is located at the existing land so it does
		expansion GI	not require land acquisition
		existing 150/20 kV	- It is located at Bukit Semut District, Parit Padang
		(1 Additional Bay	Village, Sungai Liat Sub-Regency, Bangka Regency, Bangka
		Transformer)	Belitung Province
			- The nearest settlement location is at 25 m around the
			power station
			Western side: bordering with the road access towards the

resident housing

Southern Side: bordering with the Main Road

North: bordering with hill and residents houses

East: bordering with residents' houses

- The power station is not equipped by oil pit yet
- Scope of work: Land is available, road access is available

Photos



4	Air Anyir	Power	Station	-	It is located at Air Anyir District, Air Anyir Village,
		expansion	existing		Merawang Sub-Regency, Bangka Regency, Bangka Belitung
		150/20	kV (1		Province
		Additional	L Bay	-	The nearest settlement location is at a distance of 2 KM
		Transforme	er)		from the Power Station
					Western Side: bordering with the empty land
					South Side: bordering with PLTU (Steam Plant)
					North: bordering with PLTD (Diesel Power Plant) Sewa
					East: bordering with PLN Office Bangka Sector
				-	The power station is not equipped by oil pit yet
				-	Scope of work: Does it need land development? Land
					procurement? Access road improvement?
				-	Photo of project footprint

			Lickest extention Fig. 150 MV Str Argit Crounce of the street of the s
5	Pangkal	Power Station	- It is located at Kampak District, Kerabut Village,
	Pinang	expansion of the	Gerunggang Sub-Regency, Pangkal Pinang Municipality,
		existing 150/20 kV	Bangka Belitung Province
		(1 Additional Bay	- The nearest settlement location is at a distance of 20m
		Transformer)	from the Power Station and surrounded by banana farm and
			Main Road
			Western Side: bordering with banana farm

		Southern Side : bordering with the main road
		North: bordering with the banana farm
		East: bordering with the resident' houses and banana
		farm
		- The power station is not equipped by oil pit yet
		- Scope of work: Land is available
		Cat 1 10 50 / 2 angles para a cat 1 1 at 2 angles para a cat 1 angles para a cat
6	Betung	- Power Station - It is located at Suka Mulya Village, Betung Sub-Regency,
		expansion of Banyuasin Regency, South Sumatera Province
		the existing - The nearest settlement location is at a distance of +

27	5/150 kV (1	200 m around the Power Station location.
Ad	ditional Bay	Western Side : bordering with Paper Factory
Tr	ansformer)	Southern Side : bordering with Rubber Farm
- 15	0 kV Power	North : bordering with Sekayu - Banyuasin Regency Cross
St	ation	Road
Im	provement	East : bordering with 275 kV Power Station and rubber
(U	prating 60	plantation
MV.	TA -	The power station is not equipped by oil pit yet
Tr	ansformer) -	- Scope of work: construction process for 275 kV, 150 kV
		land is available

			CONSIDER TO THE STATE OF THE ST
7	Tarahan	Power Station	- It is located at Batu Serampok District, Srengsem
		improvement	Village, Panjang Sub-Regency, Bandar Lampung Regency,
		(uprating 60MVA	Lampung Province.
		transformer)	- Settlement location is at the distance of 100m around
			the Power Station location.
			Western Side: bordering with Paper Factory
			Southern Side: bordering with PLTU (Steam Plant) Tarahan
			North: bordering with PLTD (Diesel Plant) Tarahan

			East: bordering with PT Bukit Asam
			- The power station is not equipped by oil pit yet
			- Scope of work: Land is available
			Integration Coogle earth Integration Coogle earth
8	Auduri	Power Station	- It is located at Mendalo darat Village, Jambi Luar Kota
		improvement	Sub-Regency, Muaro Jambi Regency, Jambi Province
		(uprating 60 MVA	- The nearest settlement location is at a distance of +
		transformer)	100 m around the Power Station location.

			Western Side: bordering with residents' houses and yard
			with coconut trees
			Southern Side: bordering with Sumatera cross road
			North: bordering with Forest and residents' yard
			East: bordering with PT Citra Beton
			- The power station is not equipped by oil pit yet
			- Scope of work: Land and access road are available
9	Mariana	Improvement of GI	- It is located at Prajen Village, Mariana Sub-Regency,

	(Uprating	trafo	60	Banyuasin Regency, South Sumatera Province
	MVA)		-	The nearest settlement location is at a distance of +
				100 m around the Power Station location.
				Western Side: bordering with swamp with wood plants
				Southern Side: bordering with swamp
				North: with Jalan Inpres prajen mariana
				East: bordering with rawa gelam swampt
			-	The power station is not equipped by oil pit yet
			-	Scope of work: Land and access road are available

			Coogle earth Stavitus: Stavitus
В	SUMBAGUT		
1	Langsa	Uprate 60 MVA AIS - 150/20 kV	- It is located at Jl. Utama, No. 5, Lorong Seri Alur Dua Langsa, Langsa Baro, Langsa City, Aceh Province - Location around the power station is settlement area. West: bordering with community settlement South: bordering with community settlement North: bordering with road

East : bordering with small street/alley and community settlement

- The existing power station is not equipped by oil pit yet
- For Transformer Uprating does not need land acquisition, it is only to replace the existing transformer.
- Access road is available.
- Photo of project footprint (transformer to be replaced):



2	Pangkalan	Uprate 60 MVA AIS	- It is located at Jl. Piturah Lingkungan Paya Glugur,
	Brandan	- 150/20 kV	Alur Dua Village, Sei Lepan Sub-Regency, Pangkalan
			Brandan, Langkat City - 20857, North Sumatera Province
			- Location around the power station is the settlement
			area.
			West: bordering with community settlement
			South: bordering with community settlement and yard
			North: bordering with community settlement and official

		I	
			housing
			East: bordering with community settlement
			- The existing power station is not equipped by oil pit
			yet
			- For Transformer Uprating does not need land acquisition,
			it is only to replace the existing transformer.
			- Photo of project footprint (transformer to be replaced):
			Loss autouries Google Barth
3	Rantau	Extension 60 MVA	- It is located at Jl. WR. Supratman, Janji Village, Bilah
	Prapat	AIS - 150/20 kV	Barat Sub-Regency, Labuhan Batu Induk Sub-Regency, North

	Sumatera Province
	- Location around the power station is the settlement area
	and palm oil plantation belongs to PTPN 3.
	West: bordering with approximately 3 residents' houses
	and cross road
	South: bordering with palm oil plantation belongs to
	PTPN 3
	North: bordering with cross road and residents' shops
	East: bordering with palm oil plantation belongs to PTPN
	3
	- The existing power station is not equipped by oil pit
	yet.
	- Extension requires land acquisition, with the covering
	area of \pm 600 m2.
	- Access road is available.
	- Photo of project footprint (the area able to be expanded



4	Sei Rotan	Uprate 60 MVA AIS	- It is located at Jl. Medan - Batang Kuis Km. 11, LR.
		- 150/20 kV	VII, Sei Rotan, Percut Sei Tuan, Deli Serdang, North
			Sumatera Province.
			- Location around the power station is settlement area and
			rice fields.
			West : bordering with community rice fields
			South: bordering with community rice fields
			North: bordering with community settlement
			East : bordering with community settlement and rice
			fields
			- The existing power station is not equipped by oil pit
			yet
			- Transformer Uprating does not need land acquisition,
			only to replace the existing transformer.
			- Access road is available.
			- Photo of project footprint (transformer to be replaced)



5	Maninjau	Extension 60 MVA	- It is located at Jl. Raya Maninjau - Lubuk Basung KM.8,
		AIS - 150/20 kV	Lubuk Sao, Tanjung Raya Sub-Regency, Agam Regency, West
			Sumatera Province - 26471
			- Location around the power station is empty land belongs
			to PLN
			West: is empty land belongs to PLN and riverside.
			South: bordering with river and 150 kV tower
			North: bordering with PLTA (Water Plant)
			East: empty land belongs to PLN.

- The existing power station is not equipped by oil pit yet.
- Extension requires land acquisition with the covering area of ± 600 m2 uses the sufficient remaining land at the Eastern Side of the Power Station.
- Access road is available.
- Photo of project footprint (the area able to be expanded for trafo bay addition)



6	PIP	Extension 60 MVA	- It is located at Jl. By Pass KM.25, Kasang Bintungan,
		AIS - 150/20 kV	Batang Anai Village, City, West Sumatera
			Province.
			- Location around the power station is industrial area.
			The entire location is surrounded by Industrial area.
			- The existing power station is not equipped by oil pit
			yet.
			- Extension requires land acquisition with the covering
			area of ±600 m2.
			- Access road is available.

			- Photo of project footprint (the area able to be expanded for trafo bay addition)
7	Bagan Batu	Extension 60 MVA AIS - 150/20 kV	- It is located at Jl. Hasantiro, Dusun Bahtera Makmur, Simpang Pujud, Bagan Batu City, Riau Province
		,	

- The location around power station is settlement area.
West: bordering with cross road
South: bordering with community settlement
North: bordering with community settlement
East: bordering with lands belong residents
- The existing power station is not equipped by oil pit
yet.
- Extension requires land acquisition with the covering
area of ±600 m2.
- Access road is available.
- Photo of project footprint (the area able to be expanded
for trafo bay addition)



Attachment 2. Western of Java Regional

No.	Power Station	Sub Project Scope	Description of Location and Surrounding Environment
1	Taman Rasuna	Expansion of the	- The power station is located next the existing
	Sepatan	existing Power	area but it needs Land acquisition
		station 150/20 kV (1	- Address : Jl. Raya Mauk Km.13, Pisangan Jaya,
		Additional Bay	Sasakan Village, Tangerang Regency
		Transformer)	- The location around power station is settlement
			area, plantation/rice field
			Northern Side : Settlement
			Western Side : Settlement
			Southern Side : plantation/rice fields
			Eastern Side : plantation/rice fields
			- The land covering area needed for transformer
			addition and its supporting facility is ±5000 m ²
			- The power station is already equipped by oil pit
			- Scope of work : New land opening
			- Photos of project footprint:



- The main access road for transformer mobilization is sufficient, using Jalan Raya Mauk with the width of $\pm 6~\text{m}$.
- However it is needed additional access road and fence demolition inside the existing Power station.

2	Salira Indah	Expansion of the	- Power station is located in the existing area so
		existing 150/20 kV	it does not need any acquisition
		Power station (1	- Address : Jl. Raya Bojonegara, Mangunreja Village
		Additional Bay	Km.10, Pulau Ampel Sub Regency, Serang Regency
		Transformer)	- The location around power station is an industrial
			area
			Northern Side: Industry
			Western Side: Industry

	Southern Side: Industry
	Eastern Side: Industry
	- the land covering area needed for transformer
	addition and its supporting facility (is still
	sufficient).
	- The power station is already equipped by oil pit
	- Scope of work: Land development
	- The main access road for transformer mobilization
	is sufficient, using Jalan Raya Bojonegara width
	±8 m.
	- While the road to project location uses Industrial
	Area access road with the width of ±8 m.

3	Millenium (PT	Expansion of	the	- The power station is located in an existing area
	Power Steel)	existing 150/20	kV	so it does not need any acquisition
		Power station	(1	- Address : Millenium Industrial Estate Area, Peusar
		Additional	Bay	Village, Panongan Sub-Regency, Tangerang Regency
		Transformer)		- The location around power station is an industrial
				area
				Northern Side : Industry
				Western Side: Industry
				Southern Side: Industry
				Eastern Side: Industry

- the land covering area needed for transformer addition and its supporting facility (is still sufficient)
- The power station is already equipped by oil pit
- Scope of work: Land development
- Photos of project footprint:





- The main access road for transformer mobilization is sufficient, using Jalan Raya Pemda Tigaraksa with the width of $\pm 16~\mathrm{m}$.
- While the road to project location uses Industrial Area access road with the width of $\pm 16~\mathrm{m}$.



Gambir Lama	Expansion of existing	- The power station is located in an existing as	rea
	150/20 kV Power	so it does not need any acquisition	
	station (1 Additional	- Address : Jl. M.I Ridwan Rais No.1 Central Jakar	ta
	Bay Transformer)	- The location around power station is office as	rea
		and settlement	
		Northern Side : Main Road and Office Area	
		Western Side : Office Area	
		Southern Side : Office Area and Settlement	
		East Area : Office Area	
		- The land covering area needed for transform	mer
		addition and its supporting facility (is st	ill
		sufficient)	
		- Power station is already equipped by oil pit	
		- Scope of work: Land development	
		- Photos of project footprint:	
	Cambril Bana	150/20 kV Power station (1 Additional	150/20 kV Power so it does not need any acquisition station (1 Additional - Address : Jl. M.I Ridwan Rais No.1 Central Jakar - The location around power station is office a and settlement Northern Side : Main Road and Office Area Western Side : Office Area Southern Side : Office Area and Settlement East Area : Office Area - The land covering area needed for transform addition and its supporting facility (is st sufficient) - Power station is already equipped by oil pit - Scope of work: Land development

				- The main access road for transformer mobilization
				is sufficient, using Jalan M.I Ridwan Rais, Gambir
				with the width of ±20 m.
				While the road to project location uses PLN Disjaya
				access road with the width of ±6 m.
5	Antasari/CSW	Expansion of	existing	- The power station is located in an existing area

2/Kemang	150/20 kV Power so it does not need any acquisition
Village	station (1 Additional - Address : Jl. Kemang Selatan, Cipete Selatan
	Bay Transformer) Village, South Jakarta
	- The location around power station is the
	settlement
	Northern Side: Settlement
	Western Side: Settlement
	Southern Side: Settlement
	Eastern Side: Settlement and Main Road
	- The land covering area needed for transformer
	addition and its supporting facility (is still
	sufficient)
	- Power station is already equipped by oil pit
	- Scope of work: Land development
	- Photos of project footprint:

			Ord Arosto
6	Tanah Tinggi	Expansion of existing	- The power station is located in an existing area
		150/20 kV Power	so it does not need any acquisition
		station (1 Additional	- Address : Jl. Pramuka No.3 Rawasari, Rawasari Sub-
		Bay Transformer)	Regency, Central Jakarta
			- The location around power station is settlement
			Northern Side : Settlement
			Western Side: Settlement
			Southern Side: Settlement
			Eastern Side: Settlement
			- The land covering area needed for transformer
			addition and its supporting facility (is still
			sufficient)

- Power station is already equipped by oil pit
- Scope of work: Land development
- Photos of project footprint:



- The main access road for transformer mobilization is sufficient, using Jalan Pramuka Jaya, Rawasari, with the width of ± 24 m.

7	Dukuh Atas	_	- The power station is located in the existing area
		150/20 kV Power	so it does not need any acquisition
		station (1 Additional	- Address : Jl. Halimun No.2, Guntur Village,
		Bay Transformer)	Setiabudi Sub-Regency, South Jakarta
			- The location around power station is settlement
			Northern Side: Settlement
			Western Side: Settlement
			Southern Side: Settlement
			Eastern Side: Settlement
			- The land covering area needed for transformer
			addition and its supporting facility (is still

sufficient)

- Power station is already equipped by oil pit
- Scope of work: Land development
- Photos of project footprint:



- The main access road for transformer mobilization is sufficient, using Jalan Sultan Agung, Setiabudi, with the width of ± 13 m.
- While the road to project location uses Jalan Halimun, Setiabudi, with the width of $\pm 7~\text{m}$.



Attachment 3. Central of Java Regional

No.	Power Station	Sub Project Scope	Description of Location and Surrounding Environment
1	Poncol Baru	Evenancian of ovicting	- The power station is located in an existing area
	Poncol Baru	Expansion of existing	- The power station is located in an existing area
	Tambun II	150/20 kV Power	so it does not need any acquisition
		station (1 Additional	- Address: Jl. M.Hasibuan No.1, Margahayu, Bekasi
		Bay Transformer)	Timur Sub-Regency, Bekasi City
			- The location around power station is settlement,
			hospital and main road
			Northern Side: Settlement

		Western Side: S	Settlement
		Southern Side:	Settlement
		Eastern Side: S	Settlement
		- The land cove	ering area needed for transformer
		addition and	its supporting facility (is still
		sufficient)	
		- Power station	is already equipped by oil pit
		- Scope of work:	Land development
		- Photos of proje	ect footprint:
			The property of the state of th
2	Cirata	Expansion of existing - The power stat	tion is located in an existing area

150/20 kV Power	however it needs land acquisition
station (1 Additional	- Address : Komplek PJB Cirata, Karoya Village,
Bay Transformer)	Tegalwaru Sub-Regency, Purwakarta Regency.
	- The location around power station is settlement
	Northern Side : Next yard
	Western Side : Yard
	Southern Side : Yard
	Eastern Side : Yard
	- The land covering area needed for transformer
	addition and its supporting facility (is acquired)
	- Power station is already equipped by oil pit
	- Scope of work : Land acquisition and maturation
	- Photos of project footprint:

			And Gords Index Cares Essentian The law Yell compressions of the Care Care Care Care Care Care Care Car	
3	Cibeureum	Expansion of existing	- The power station is located in an existing ar	ea
		150/20 kV Power	so it does not need any acquisition	
		station (1 Additional	- Address : Cibeureum Village, Cimahi Sub-Regenc	У,
		Bay Transformer)	Bandung Regency	
			- The location around power station is settlement	
			Northern Side : Settlement	
			Western Side : Rice fields	
			Eastern Side : Rice fields	
			Eastern Side: Settlement	

			- The land covering area needed for transformer
			addition and its supporting facility (is still
			sufficient)
			- Power station is already equipped by oil pit
			- Scope of work: Land development
			- Photos of project footprint:
			Arral Gards India Cibeureum Ekstension Arral
4	Batang	Capacity increase of	- The power station is located at an existing land
		the existing 150/20	so it does not need any acquisition. The existing
		kV Power station	belongs to PLN
		Uprating 1 TB, 1 TRF	- Location: Jl. Raya Tulis, Kandeman Village,

Kandeman Sub-Regency, Batang Regency, Central Java
Province.

- Southern Side: Rock Breaker

Western Side: Factory

Eastern Side: Farms

Northern Side: Road

- Transformer transportation access into Power

station is sufficient

- Power station is already equipped by oil pit



5	Purbalingga	Expansion of existing	- The power station is located at an existing land
		150/20 kV Power	so it does not need any acquisition. The existing
		station (1 Additional	belongs to PLN
		Bay Transformer) Ext	- Location: Jl. Raya Penican, Kemangkon Sub-Regency,
		1 TB, 1 TRF	Purbalingga Regency, Central Java Province.
			- Southern Side: Rice fields
			Western Side: Rice fields
			Eastern Side: Rice fields
			Northern Side : Road
			- Transformer transportation access into Power
			station is sufficient
			- Power station is already equipped by oil pit

			Carple of T
6	Klaten	Capacity increase of	- The power station is located at an existing land
		the existing 150/20	so it does not need any acquisition. The existing
		kV Power station	belongs to PLN
		Uprating 1 TB, 1 TRF	- Location: Jl. Bima No. 1, Gumulan, Klaten, Central
			Java Province.
			- Southern Side: Road, Settlement
			Western Side: Road, Settlement
			Eastern Side: Settlement
			Northern Side: Farms
			- Transformer transportation access into Power
			station is sufficient

	- Power station is already equipped by oil pit
	- There are scattered oil on the road inside the
	power station location

Attachment 4. Eastern Java and Bali Regional

No.	Power Station	Sub Project Scope	Description of Location and Surrounding Environment
1	Jaya Kertas	Capacity increase of	- The power station is located at an existing land
		the existing 150/20	so it does not need any acquisition. The existing
		kV Power station	belongs to APP Madiun
		Extension Trafo -	- Location: Kertosono Sub-Regency, Nganjuk Regency,
		150/20 kV 60 MVA	East Java Province



- Around the Power station location is rice fields, farms and yard.

North, South, West & Eastern Sides are yard and rice fields.

Settlement in a distance of ± 200 meter and there is factory in a distance of ± 500 meter

- Transformer transportation access into the Power station is sufficient





- Land for Bay Trafo 60MVA, RCP Bay Trafo, 20kV

		Switchgear & Trafo PS placement are still
		sufficient. It does not need any acquisition
New Jombang	Expansion of existing	- The power station is located at an existing land
	150/20 kV Power	so it does not need any acquisition. The existing
	station (1 Additional	belongs to APP Madiun

Bay Transformer)
Extension Trafo 150/20 KV 60 MVA

- Location : Jl. Bromo, Denayar Village, Jombang Sub-District, Jombang Regency, East Java Province



- Around the Power station location is rice fields, farms and yard. North, West & Eastern Sides are yard and rice fields and settlement in a distance of ±100 meter
- Power station is already equipped by Oil Pit



- Land for Bay Trafo, RCP Bay Trafo 60MVA, 20kV Switchgear & Trafo PS placement is still

				sufficient. It does not need any acquisition.
				- Transformer transportation access into the Power
				station is very sufficient
2	Krian	Expansion o	f existing	- The power station is located at an existing land
		150/20 k	J Power	so it does not need any acquisition. The existing

Bay Transformer)
Extension Trafo -

150/20 kV 60 MVA

station (1 Additional

belongs to APP Malang

- Location: Jl. PLN RT.15 RW.03 Sumput Village,
Driyorejo, Gresik Regency, East Java Province



- Land for placement :
- Bay Trafo 60MVA is still sufficient.

RCP Bay Trafo is still sufficient but it is very limited and potentially interfered by the existing RCP at construction time.

Panel 20kV Switchgear is very limited, the land is sufficient is the un-operated existing panel is removed and potentially interfered by the existing panel at construction time. It does not need any

land development

- Transformer transportation access into the Power station is sufficient





- Around the Power station location is settlement, industrial area/factory & rice fields.

Northern Side is yard

Southern Side is factory (Industrial Area)

West & Eastern Sides are yards and Industrial area. Settlement in a distance of ± 500 meter





			- Power station is already equipped by Oil Pit
3	Pamekasan	Capacity increase of	- The power station is located at an existing land
		the existing 150/20	so it does not need any acquisition. The existing
		kV Power station	belongs to APP Surabaya
		Uprate Trafo 2 -	-Location: Jl. Raya Propo No.01, Pamekasan, East
		150/20 kv 60 MVA	Java Province



- Land for placement: Bay Trafo 60MVA is still sufficient., Panel 20kV Switchgear is still sufficient





Around the Power station location is warehousesand rice fieldsNorthern Side is Distribution Warehouse and

Notifielli Side is Distribution warehouse and

Warehouse belongs to Aqua,

Southern Side is Rice field

Western Side is Rice Field

			Eastern Side is Aqua Warehouse
			- There is no oil disposal contamination from the
			operating Power station
			-There is no objection from the surrounding
			residents as the construction takes place in the
			Power station ares
			- Transformer transportation access into the Power
			station is sufficient
			- Power station is already equipped by Oil Pit
4	Pakis/Malang	Capacity increase of	- The power station is located at an existing land
	Timur	the existing 150/20	so it does not need any acquisition. The existing
		kV Power station	belongs to APP Malang

Uprate Trafo 1 -	- Location : Jalan Raya Ampeldento, Pakis, Malang
150/20 KV 60 MVA	Regency, East Java Province
	- Land for Bay Trafo 60MVA placement is still
	sufficient, the Panel 20kV Switchgear is still
	sufficient.
	- Around the Power station location is Housing and
	Rice fields.
	Eastern Side is rice field
	Western Side is Main Road that connects Malang
	City and Malang Regency
	Northern Side is Rice fields and Housing
	Southern Side is residents' settlement. The

settlement is in a distance of ±500 meter. - Transformer transportation access into the Power station is sufficient - Power station is already equipped by Oil Pit

Attachment 5. Kalimantan Regional

No.	Power Station	Sub Project Scope	Description of Location and Surrounding Environment
A	South Kalimanta	n Province	
1	Barikin	Expansion of existing	• The existing power station connects the
		150/20 kV Power	transmission from Barikin to Amuntai and Barikin
		station (1 Additional	to Tanjung.
		Bay Transformer)	• It is located at Jalan Divisi IV ALRI I Haruyan
			Sub-Regency, Hulu Sungai Tengah Regency, South
			Kalimantan.
			• Location around the power station is settlement,
			rice fields, palm oil plantation and teak
			plantation. (in January 2015)
			Location of power station is directly bordering
			with densely populated settlement.
			• The land requirement for this additional
			transformer bay is +0,2 ha.
			• Scope of work: There does not need land

			acquisition for bay transformer as the existing
			Power station land is still sufficient. (1
			additional bay transformer with capacity of 60
			MVA)
			• Photos
2	Amuntai	Expansion of existing	• The existing power station connects transmission
		150/20 kV Power	from Amuntai to Barikin.
		station (1 Additional	• It is located in Jermani Husein, Kaludan Village,
		Bay Transformer)	Banjar Sub-Regency, Hulu Sungai Utara Regency,
			South Kalimantan.
			• Location around the power station is palm oil
			plantation. There is sparsely populated settlement

in a distance of +1 km.

- The land requirement for this additional transformer bay is +0,2 ha.
- Scope of work: There does not need land acquisition for bay transformer as the existing Power station land is still sufficient. (1 additional bay transformer with capacity of 30 MVA)
- Photos:





3	Pelaihari	Expansion of existing	• The existing power station connects transmission
		150/20 kV Power	from Barikin to Amuntai and Barikin to Tanjung.
		station (1 Additional	• It is located in Ambungan Village, Pelaihari Sub-
		Bay Transformer)	Regency, Tanah Laut Regency, South Kalimantan
			Province.
			• Location around the power station is palm oil
			plantation belongs to PTPN.
			• The land requirement for this additional
			transformer bay is +0,2 ha.
			• Scope of work: There does not need land
			acquisition for bay transformer as the existing
			Power station land is still sufficient. (1

		additional bay transformer with capacity of 30
		MVA)
	•	Photos:

Attachment 6. Sulawesi and Nusa Tenggara Regional

No.	Power Station	Sub Project Scope	Description of Location and Surrounding Environment
A	South Sulawesi	Province	
1	Poso	Expansion of existing	It is located at Landangan District, Lantojaya
		150/20 kV Power	Village, Poso Pesisir Sub-Regency, Poso City,
		station (1 Additional	Central Sulawesi.
		Bay Transformer)	- The power station is located on an existing area
			with the covering area of $\pm\ 1$ Ha so it does not

T	
need any acquisition	
- It is located at Landangan District, Lantojaya	
Village, Poso Pesisir Sub-Regency, Poso City,	
Central Sulawesi	
- The covering area needed for additional	
transformer and its supporting facility is still	
sufficient for 1 bay (transformer)	
- The location around the power station is	
settlement and plantation.	
Northern Side: Plantation	
Southern Side: Plantation	
Western Side : Main Road	
Eastern Side: Plantation	
- The existing power station is not equipped by oil	
pit yet	
- Scope of work: Preparation, equipment foundation,	

			Installation of Electrical equipment (60 MVA
			transformer sets), test and commissioning
2	Talise	Expansion of existing	- It is located at Soekarno Hatta, Talise Village,
		150/20 kV Power	Palu Timur Sub-Regency, Palu City, Central
		station (1 Additional	Sulawesi. The power station is located on an
		Bay Transformer)	existing area belongs to PLN with the covering
			area of ± 1 Ha so that it does not need any
			acquisition
			- It is located at Soekarno Hatta, Talise Village,
			Palu Timur Sub-Regency, Palu City, Central
			Sulawesi.

- The location around the power station is
settlement, plantation, and Provincial road.
Northern Side: Plantation
Southern Side: PLN Office Tragi
Western Side: Main Road
Eastern Side: PLTD Sewa
- The covering area needed for additional
transformer and its supporting facility is still
sufficient for 1 bay (transformer)
- The power station is not equipped by oil pit yet
- Scope of work: Preparation, equipment foundation,
Installation of Electrical equipment (60 MVA
transformer sets), test and commissioning.







В	Southeast	Sulawesi	Province
---	-----------	----------	----------

1 Kendari Expansion of existing
150/20 kV Power
station (1 Additional
Bay Transformer)

- Expansion of existing The power station is located on an existing area 150/20 kV Power so that it does not need any acquisition.
- station (1 Additional It is located on Watubangga Village, Baruga Sub
 Bay Transformer) Regency, Kendari Municipality, Southeast Sulawesi

 Province.
 - The location around the power station is

plantation. Western Side: Alley / walkway Southern Side: Jalan Simbo Northern Side: Land belongs to Hj. Sitti Rabiah Eastern Side: Land belongs to H. Sdr. Umar Deba • The covering area of the existing area is : \pm 2 Ha • The power station is not equipped by oil pit yet (currently is still in construction plan stage) • Scope of work: Land for Tansformer and Switchgear Transformer placement is still sufficient, transportation access into the Power station is very sufficient. • Access Road, is available so it does not need improvement.



Attachment 7. SOP PLN For Environment Management, Readiness and Emergency Response, as well as Health and Safety

Attachment 7. A Standard Operating Procedure for Emergency Response and Environment in Power station.

- Pro-SMK3-009 Fire Emergency Response

This procedure describes the action conducted in emergency response of fire, explosion or other emergency that causes wound to company workers.

- Pro-SMK3-011 Emergency Information

This procedure describes potential emergency condition possibly arising out in PLN operation unit and maintenance facility. This following information must be installed on the plant facility: Emergency Officer and First Aid, Telephone number, Emergency Evacuation Map.

- Pro-SMK3-012 Emergency Response

This procedure is used to encounter emergency condition of fire, explosion, bomb threat, suspicious package, dangerous material leakage, toxic emission, riot threat, vehicle accident and other danger.

- Pro-SMK3-005 Training and Competence

This procedure describes responsibility of personnel and administration department and procedure to carry out capacity

review and training needs and instruction to train operation staff.

- Pro-SMK3-001 Risk Identification

This procedure describes how to identify any danger, to assess risk including to overcome risks resulted by activities, products, and services.

- Pro-SMK3-010 First Aid in Accident

This procedure describes regulation and first aid facility in company to ensure an emergency condition handled properly at the time a worker injured or becomes ill at working time, including for any guests who come into the company area.

- Pro-SMK3-013 Mild Fire Extinguisher Management (APAR)

This procedure describes technical and administrative information concerning mild fire extinguisher needed for all staff especially for officers in relation to acquisition and treatment.

- Pro-SMK3-014 Accident Investigation

This procedure consists of reporting procedure in an event, accident or disease in work for PLN staff, contractor and visitors.

- Pro-SMK3-015 Hazard Reporting

Hazard reporting is applied for reporting of any kind of health and safety problem whatsoever, except for wound of worker. This procedure is applicable for staff and contractors.

Attachment 7.B Standard Operating Procedure for Work Safety

- Pro-SMK3-016 Ispection of K3 at work

This procedure consists of inspection of K3 at work for all areas of department, evaluation and follow up of inspection result.

- Pro-SMK3-023 K3 Signs

This procedure is applicable for all signs concerning health, safety and environment both permanent or temporary.

- Pro-SMK3-021 Lock Out Tag Out

This procedure consists of system installation of Lock Out and Tag Out for equipment and vehicles under repair and damage.

- Pro-SMK3-022 Self Protection <u>Tool Control (APD)</u>

This procedure is applicable for all self-protection used by workers, visitors, contractors or others who work in the work area with dangerous potential.

- Pro-SMK3-027 Work Environmental Monitoring

This procedure is applicable for supervision over work environment caused by impact of electromagnet radiation in switchyard area.

- Pro-SMK3-026 Health Monitoring

This procedure is applicable for all workers in PLN who are especially work in the area having dangerous toxic potential.

- Pro-SMK3-030 Handling of K3 Problem

This procedure is to overcome all problems of work health and safety in effective and fast manner.

- Pro-SMK3-032 Toxic and Dangerous Material Handling

This procedure is to overcome all aspects in relation to dangerous material including safe handling, dangerous material storage and transportation.

Attachment 8. Environment Guidelines for Construction (Construction Operation Procedure (COP))

How to use this Guidelines

The following specifications must be attached in both the offering document and in the construction contract of the 'Indonesia Second Power Transmission Development Project' (IPTD2). The specifications will be the contract obligation for contractors and can be applied and supervised by PLN.

Environment Responsibility for Contractor

- a. To comply with relevant legislative requirement in Indonesia;
- b. To implement EMP or Environmental Managemen Plan / EMP for the duration of construction period;
- c. To monitor efficacy of the EMP and to maintain the data of monitoring result;
- d. To report data of monitoring result to PLN Project Office;
- e. To hire and train qualified staff to responsible upon in accordance with EMP;
- f. To comply with Chance Find Procedure (Unpredicted Discovering Procedure) for Physical Cultural Resources; and
- g. To stop construction activities after receiving instruction from PLN Project Office, and if necessary, to

propose and conduct remedy and to implement alternative construction method to minimize the environment impact.

Restriction

- a. Illegal logging outside of the construction area approved under any reason whatsoever.
- b. Disruption to whatever object having architectural or historical value;
- c. Careless disposal of construction garbage or waste;
- d. Spill of pollutant substances, such as oil products; and
- e. Trash and/or residual plant burning from a cleaned land.

Dust

a. The use of water as often as needed to wash dusty areas during windy condition.

Noise

- a. Construction activity is only scheduled in light time (from 8 a.m. until 6 p.m.).
- b. Any work conducted after working hours must be notified first to the surrounding community at least one week in advance.

Waste Management

a. To establish and implement daily footprint cleaning procedure, including adequate storage maintenance,

- disposal facility and recycle for general trash, solid waste, soil and construction debris.
- b. All solid waste that is unable to be recycled must be moved by a waste handling agency that has been approved, and to be disposed outside of footprint in an approved/permitted area.
- c. Waste oil and other dangerous waste (including contaminated soil and oil spill) must be closed and to be separated from other waste. This kind of waste must be moved by a licensed transporter into a licensed disposal facility.
- d. At the completion of work, all debris and construction residue must be removed from the footprint.

PCB

- a. Ensure that the new equipment does not contain PCB.
- b. Before being disposed, ensure that the old equipment does not contain PCB.

Oil Spill and contamination

- a. Maintain vehicle and equipment to prevent leakage and spill.
- b. Keep kit to overcome spill in footprint and train staff to use it.
- c. Transformer oil removal must be conducted in accordance with SOP PLN and regulations in Indonesia.

Health and Safety of Worker

- d. Contractor must comply with all regulations in Indonesia and SOP PLN for EMF exposure against workers.
- e. All staff are equipped by appropriate self-protection equipment, namely hard hats and high visibility clothing.

Erosion and Sediment Management

- a. Limit the impacted land area as low as possible and stabilize the area as soon as possible.
- b. Direct stormwater from the area around the footprint by using temporary disposal lines.
- c. Install sediment controlling structures where necessary or steered and hold up the sediment there until vegetation is established. Sediments controller structures including among other things tanks, straw bales, brush fences and fabric silt fences; and
- d. In the area where construction area is completed and where there will no longer occur disruption, re-vegetation must be done as soon as practicable.

Re-Vegetation and Land Restoration

a. Construction location and surrounding must be emptied and remedial work required, if any, must immediately be conducted in accordance with PLN standard.

Attachment 9. Chance Find Procedure

Definition

Physical cultural source is site, object or artifact that has archeological, paleontological, historical, architectural, religious, aesthetics or cultural, religious or spiritual values towards community, religious groups, ethnic groups and/or wider public or state. Including among other things are movable and immovable objects, sites, structures, structure groups and natural features and landscape, for example:

- Holy place
- Sacred burial sites or human bones
- Pilgrim sites or routes
- Fossil
- Painting on rocks
- Ancient buildings
- Worship places

Chance Find Procedure

If someone works in the project finds a physical cultural source (site or thing) the following procedures must be carried out:

- 1. Cease the activity in the finding area;
- 2. Marks the site or area found (e.g.: to make fence);

- 3. Secure the site to prevent disturbance, damage or further loss. In the case of antique goods that can be moved or sensitive heritages, place guards or supervisor to supervise the site until a competent local official takes over;
- 4. Restricts collection of the items by workers or others;
- 5. Notice the nearest local culture management agency and local official within 24 hours;
- 6. Reminds all project personnel upon the finding and carries out temporary protective actions;
- 7. Any kind of objects found must be submitted to the local culture management agency.
- 8. Records all incidental findings and the action carried out.
- 9. The local culture management official has responsibility to study and evaluate the cultural heritage site/area and to make documentation the requirements pro protection and preservation. This will need an archeologist service to evaluate the findings.

Management actions may include project design change (such as when find a cultural or archeological heritage that is unable to be moved), or protection, preservation, restoration and/or saving to such site or item.

The decision concerning a finding will be communicated in writing by local cultural management agency.

Project work may be continued only after a written instruction is given by the local cultural management agency. Every person must comply with the conditions as listed in such written instruction.

Project development / owner is responsible to cooperate with the local cultural management agency and local officials to monitor all works and ensure that any adequate protection action and a cultural heritage site is protected.